

Villages Names	Finalcial Year	Contractor	Inspected with DOE and Municipality	RPS Quality Inspection	Prelim Connections	Achieved Connections	Percentage Work Complete	Status	Outage Date	Remarks
UPPER MTSHAZI	2012/13	Brightside	Yes	Done	178	178	100%	Energised	Energised 2013	Energised
SIBEKO	2012/13	Brightside	Yes	Done	154	154	100%	Energised	Energised 2013	Energised
PHEPHENI	2012/13	Brightside	Yes	Done	772	772	100%	Energised	Energised 2013	Energised
MHLANGANISWENI	2012/13	Brightside	Yes	Done	173	173	100%	Energised	Energised 2013	Energised
BROOKSNEK	2012/13	Brightside	Yes	Done	111	111	100%	Energised	Energised 2013	Energised
ZINGANDENI	2012/13	Brightside	Yes	Done	329	329	100%	Energised	Energised 2013	Energised
CABANE	2013/14	Brightside	Yes	Done	128	126	100%	Energised	20/072015 - 24/07/2015	Energised.
MAJUBA	2013/14	Brightside	Yes	Done	147	133	100%	Energised	20/072015 - 24/07/2015	Energised.
MAWUSHENI	2013/14	Brightside	Yes	Done	79	125	100%	Energised	29/06/2015	Energised.
LWANDLANA	2013/14	Brightside	Yes	Done	131	117	100%	Energised	29/06/2015	Energised.
BLACK HILL	2013/14	Brightside	Yes	Done	22	22	100%	Energised	29/06/2015	Energised.
GINGWENI	2013/14	Brightside	Yes	Done	141	78	100%	Energised	29/06/2015	Energised.
CHANI	2013/14	Brightside	Yes	Done	83	194	100%	Energised	17/08/2015 - 20/08/2015	Energised.
MPENDLA	2013/14	Brightside	Yes	Done	88	89	100%	Energised	17/08/2015 - 20/08/2015	Energised.
ESIKHUMBENI	2013/14	Vukanyamane	Yes	Done	103	94	100%	Energised	02/06/2015	Energised
DUTYINI	2013/14	Vukanyamane	Yes	Done	10	11	100%	Energised	02/06/2015	Energised
SIGIDINI	2013/14	Vukanyamane	Yes	Done	452	466	100%	Energised	28/05/2015	Energised
SIKEMANE	2013/14	Vukanyamane	Yes	Done	87	93	100%	Energised	11/12/2014	Energised
NTSHIKAZI	2013/14	Vukanyamane	Yes	Done	99	99	100%	Energised	11/12/2014	Energised
TELA	2013/14	Vukanyamane	Yes	Done	378	357	100%	Energised	06/12/2015	Energised
SIDAKENI	2013/14	Vukanyamane	Yes	Done	263	276	100%	Energised	Provisional Date 07/09/2015	Energised
NGQABAWANA	2014/15	Brightside	Yes	Done	274	264	100%	Energised	04/03/2016	Energised.
NTSIMBINI	2014/15	Brightside	Yes	Done	253	261	100%	Energised	04/03/2016	Energised.
BETHANI	2014/15	Brightside	Yes	Done	60	56	100%	Energised	08/12/2015	Energised.
MDINI	2015/16	Vukanyamane	Yes	Done	366	293	100%	Energised	Main Outage Done on 10/12/2015	Energised.
ROMA	2015/16	Vukanyamane	Yes	Done	117	165	93%	Energised	05/09/2017	Energised.
QAQENI	2015/16	Vukanyamane	Yes	Done	78	71	93%	Energised	05/09/2017	Energised.
MVUMELWANO	2015/16	Vukanyamane	Yes	Done	102	110	91%	Energised	05/09/2017	Energised
MATYENI	2016/17	Thake Electrical	No	Done	175	180	99%	Energised	08/09/2017	Energised
SIVUMELA	2016/17	Thake Electrical	No	Done	377	325	96%	Energised	05/09/2017	Energised
MPOZA	2016/17	Thake Electrical	No	Done	254	241	100%	Energised	29/03/2017	Energised.
NOMKHOLOKHONTHO	2016/17	Thake Electrical	No	Done	83	504	96%	Energised	30/08/2017	Energised
BUTSHENI	2017/18	Thake Electrical	No	No	130	0	93%	Energisable	None	Final Inspections underway.
HOFISI	2017/18	Thake Electrical	No	No	137	0	91%	Energisable	None	Final Inspections underway.
SIQHINGENI	2017/18	A1 Electrical	No	No	391	0	11%	Under Construction	None	Construction underway, material inspections to be booked, Customer Education to take place, RPS to facillitate.
MABHOBHO	2017/18	A1 Electrical	No	No	398	0	3%	Under Construction	None	Construction underway, material inspections to be booked, Customer Education to take place, RPS to facillitate.
NQALWINI	2017/18	A1 Electrical	No	No	338	0	3%	Under Construction	None	Construction underway, material inspections to be booked, Customer Education to take place, RPS to facillitate.
PROJECT TOTAL:					7461	6467				